



Name of the work	: Anappara Kumbaran Colony -Developing the existing Bore well. (PIU-TSR-04)
Description	: <b>Bore well</b> - 150mm dia, 60m depth
Contract Amount	: Rs.37, 275/-
Awarded Date	: 17-02-09
Awarded To	: Sri. Sarin.K
Expected Date of Completion	: 15-07-2009
Physical Status	: 100%
Financial Status	: 100 %
Contact Person	: K.K.Vasudevan, Technical Officer (WS & S)

Name of the work : Anappara Kumbaran Colony - Construction of Community Centre and Electrical Wiring-(PIU-TSR-14)

Description : **Community Centre**: Area 91 m<sup>2</sup>

Contract Amount : Rs.9, 35,069/-

Awarded Date : 06-07-09

Awarded To : Sri. V.V.Ajayakumar

Expected Date of Completion : 04-05-2010

Physical Status : 15%

Financial Status : 0 %

Contact Person : K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	: Anappara Kumbaran Colony - Construction of Drains with Cover Slabs, Resurfacing of Road, Retaining Wall, Foot Paths etc.-(PIU-TSR-15.)
Description	: <b><u>Drain</u></b> : Length – 281m, Cover Slab – 76m <b><u>Resurfacing of Road</u></b> : Length - 1175m, Width – 3.6m <b><u>Retaining Wall</u></b> : Length - 80m, Height – 1.50m <b><u>Foot paths</u></b> : Length - 35m, Width – 2m
Contract Amount	: Rs.24, 21,790/-
Awarded Date	: 06-07-09
Awarded To	: Sri. M.O.Antony
Expected Date of Completion	: 04-05-2010
Physical Status	: 25%
Financial Status	: 0 %
Contact Person	: K.K.Vasudevan, Technical Officer (WS & S)



Name of the work : Baker Colony - Construction of Community Hall,  
Improvements to Existing road

Description : **Road: Length** - 110m, Width – 3.60m  
**Community Hall** : Area - 67.76m<sup>2</sup> ,Roof type – RCC

Contract Amount : Rs.10, 31,934/-

Awarded Date : 02-06-08

Awarded To : Sri. K.Narayanankutty

Expected Date of Completion : 12-11-2009

Physical Status : 100%

Financial Status : 57.31 %

Contact Person : K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	: Kannankulangara Thuruthu Colony - Construction of Anganwadi, Common toilet, Play winch, Oonjal, Parking area, Electrification, etc
Description sloped	: <u>Anganwadi</u> : Area – 53.17m <sup>2</sup> Roof type – RCC,
Contract Amount	: Rs.18, 56,203/-
Awarded Date	: 28-05-09
Awarded To	: Sri.T.G.Sajeev
Expected Date of Completion	: 04-07-2010
Physical Status	: 40%
Financial Status	: 6.21 %
Contact Person	: K.K.Vasudevan, Technical Officer (WS & S)



Name of the work : Kannankulangara Thuruthu Colony - Construction of Community Hall and Health Centre

Description sheet : **Community Hall:** Area - 224.47m<sup>2</sup>, Roof type – GI  
**Health Centre: Area** - 88.49m<sup>2</sup>, Roof type – RCC.

Contract Amount : Rs.33, 80,339/-

Awarded Date : 28-05-09

Awarded To : Sri. M.O.Antony

Expected Date of Completion : 14-04-2010

Physical Status : 30%

Financial Status : 6.33 %

Contact Person : K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	: Kannankulangara Thuruthu Colony -- Construction of compound wall and garden road, retaining wall, drain, foot path, mace, pond and Improvements to existing road etc.
Description	: <b><u>Compound wall:</u></b> Length –168m, Height - 1.2m <b><u>Garded Road:</u></b> Length – 60m, Width - 3m <b><u>Retaining Wall:</u></b> Length – 300m, Height – 2m <b><u>Drain: Length</u></b> – 370m <b><u>Foot path: Length</u></b> – 155m, Width – 2m <b><u>Improvements to existing Road: Length</u></b> – 545m, Width – 4.00m
Contract Amount	: Rs.41, 89,357/-
Awarded Date	: 28-05-09
Awarded To	: Sri. M.O.Antony
Expected Date of Completion	: 04-02-2010
Physical Status	: 60%
Financial Status	: 20.38%
Contact Person	: K.K.Vasudevan, Technical Officer (WS & S)



Name of the work :Lakshamvedu 4 Cent Colony - Construction of Community Hall, Anganwadi, Compound Wall, Septic Tank, Water Supply & Electrification.

Description :**Community Hall** :  
Area – 85m<sup>2</sup>, Roof type - RCC  
**Anganwadi** :  
Area –85m<sup>2</sup>,  
Roof type – Aluminium Corrugated sheet  
**Compound Wall** :  
Length – 30.25m, Height - 1.50m

Contract Amount : Rs.23,79,395/-

Awarded Date : 06-07-2009

Awarded To : Sri. Binu Varghese

Expected Date of Completion : 03-08-2010

Physical Status : 50%

Financial Status : 0 %

Contact Person : K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	: Lakshamvedu 4 Cent Colony - Construction of Drain and Cover slab, Culverts, Resurfacing of black topped road and construction of Foot path.
Description	: <b><u>Drain</u></b> : Length –385m ,Width – 0.70 m <b><u>Cover Slab</u></b> : Length –385m <b><u>Culverts</u></b> : Length –5m, Width – 1.20m <b><u>Road</u></b> : Length – 440m, Width – 4m <b><u>Foot path</u></b> : Length – 42m ,Width – 1.50m
Contract Amount	: Rs.17,96,922/-
Awarded Date	: 21-08-2009
Awarded To	: Sri. Binu Varghese
Expected Date of Completion	: 24-04-2010
Physical Status	: 25%
Financial Status	: 0 %
Contact Person	: K.K.Vasudevan, Technical Officer (WS & S)



Name of the work : Lakshamveedu Colony - Construction of Community Hall, Improvements to Existing road.

Description : **Community Hall** – Area 67.76m<sup>2</sup>Roof type - RCC  
**Road**– Length 110m,Width – 3.60m

Contract Amount : Rs.10,87,953/-

Awarded Date : 02-06-08

Awarded To : Sri. K.Narayanankutty

Expected Date of Completion : 19-10-2009

Physical Status : 100%

Financial Status : 59.32 %

Contact Person : K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	:Mathaipuram Colony - Construction of Drain, Culvert and providing Bituminous top on the existing Road
Description	: <b><u>Drain</u></b> – Length – 735m Width – 0.70m <b><u>Culvert</u></b> – Length – 5.00m Width -1.30m, 8 Nos. <b><u>Road</u></b> – Length – 1055 m Width – 3.50m
Contract Amount	:Rs.33,55,656/-
Awarded Date	:21-08-2009
Awarded To	: Sri. Rajesh K George Joseph
Expected Date of Completion	:30-01-2010
Physical Status	:40%
Financial Status	:14.03 %
Contact Person	:K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	:Pope Nagar Colony - Improvements to Road and Construction of Drains, Foot Bridge, Miscellaneous items
Description	<p><b><u>Road</u></b> : Length - 150 m, Width – 3m</p> <p><b><u>Drains</u></b> : Length - 780 m, Width – 0.60m</p> <p><b><u>Foot Bridge</u></b> : Length - 2.50 m, Breadth – 1.20m</p>
Contract Amount	:Rs.17,36,972/-
Awarded Date	:06-07-09
Awarded To	: Sri. C.J.Shaju
Expected Date of Completion	:16-05-2010
Physical Status	:70%
Financial Status	:62.25 %
Contact Person	:K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	Pope Nagar Colony - Construction of Library cum Reading Room, Retaining Wall and Electrification of Library cum Reading Room
Description	<b><u>Library cum Reading Room:</u></b> Area - 158.72 m <sup>2</sup>  <b><u>Retaining Wall :</u></b> Length - 300 m, Height – 1.50m
Contract Amount	Rs.39,00,281/-
Awarded Date	06-07-09
Awarded To	Sri. C.J.Shaju
Expected Date of Completion	16-05-2010
Physical Status	70%
Financial Status	58.05%
Contact Person	K.K.Vasudevan, Technical Officer (WS & S)



Name of the work : Thrikkumarakudam Colony - Demolishing Existing Toilet, Construction of Anganwadi and Electrification

Description : **Anganwadi** :  
Area - 18.90 m<sup>2</sup>

Contract Amount : Rs.3,18,920/-

Awarded Date : 06-07-09

Awarded To : Sri. V.V.Ajayakumar

Expected Date of Completion :04-05-2010

Physical Status :80%

Financial Status :0%

Contact Person : K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	:Thrikkumarakudam Colony - construction of drain, foot path, road, retaining wall and maintenance of existing drains, foot paths
Description	<p><b><u>Drains</u></b> : Length - 225 m, Width – 0.70m</p> <p><b><u>Foot Path</u></b> : Length - 79 m, Width – 1.50m</p> <p><b><u>Road</u></b> : Length - 185 m, Width – 4m</p> <p><b><u>Retaining Wall</u></b> : Length - 185 m , Height – 0.60m</p>
Contract Amount	:Rs.32,19,766/-
Awarded Date	:06-07-09
Awarded To	: Sri. N.K.Ouseph
Expected Date of Completion	:16-03-2010
Physical Status	:70%
Financial Status	:0 %
Contact Person	:K.K.Vasudevan, Technical Officer (WS & S)



Name of the work	: Vattakkallu Colony - Construction of WBM road and providing Bituminous top on the WBM road.
Description	: <b><u>Road (WBM)</u></b> : Length 400m,Width – 3.60m
Contract Amount	: Rs.7,24,390/-
Awarded Date	: 02-04-09
Awarded To	: Sri. T.G.Sajeev
Expected Date of Completion	:30-01-2010
Physical Status	:60%
Financial Status	: 39.96 %
Contact Person	: K.K.Vasudevan, Technical Officer (WS & S)