



Name of the work	:	Urban Drainage Improvement works – Phase II Package No. KLM – DR – 01 B
Description	:	Drain – 12, Ramankulangara Junction to Kureepuzha backwater – Ward No. 6
Contract Amount	:	6,43,00,000/-
Awarded Date	:	06.07.2009
Awarded To	:	Nizamudeen.A, Thoppil Constructions
Expected Date of Completion	:	05.03.2010
Physical status	:	44%
Financial status	:	26 %
Contact Person	:	Technical Officer (Water & Sewerage)



Name of the work	:	Urban Drainage Improvement works – Phase II Package No. KLM – DR – 01 B
Description	:	Drain – 14, Apsara Junction via – Puligulathu Junction – to Kilikolloor Thode Ward No. 14 & 21
Contract Amount	:	6,43,00,000/-
Awarded Date	:	06.07.2009
Awarded To	:	Nizamudeen.A, Thoppil Constructions
Expected Date of Completion	:	05.03.2010
Physical status	:	44%
Financial status	:	26 %
Contact Person	:	Technical Officer (Water & Sewerage)



Name of the work	:	Urban Drainage Improvement works – Phase II Package No. KLM – DR – 01 B
Description	:	Drain – 16, Kavungal to Aathu Kadavu near Ayathil Ward No. 25
Contract Amount	:	6,43,00,000/-
Awarded Date	:	06.07.2009
Awarded To	:	Nizamudeen.A, Thoppil Constructions
Expected Date of Completion	:	05.03.2010
Physical status	:	44%
Financial status	:	26 %
Contact Person	:	Technical Officer (Water & Sewerage)



Name of the work	:	Urban Drainage Improvement works – Phase II Package No. KLM – DR – 01 B
Description	:	Drain – 17, Moonamkuttu Thengayyathu Junction to Ashtamudi lake, Mangad Ward No. 17
Contract Amount	:	6,43,00,000/-
Awarded Date	:	06.07.2009
Awarded To	:	Nizamudeen.A, Thoppil Constructions
Expected Date of Completion	:	05.03.2010
Physical status	:	44%
Financial status	:	26 %
Contact Person	:	Technical Officer (Water & Sewerage)



Name of the work	:	Urban Drainage Improvement works – Phase II Package No. KLM – DR – 01 B
Description	:	Drain – 18, Karicode – TKM Nagar to Railway Bridge – Ward No. 19
Contract Amount	:	6,43,00,000/-
Awarded Date	:	06.07.2009
Awarded To	:	Nizamudeen.A, Thoppil Constructions
Expected Date of Completion	:	05.03.2010
Physical status	:	44%
Financial status	:	26 %
Contact Person	:	Technical Officer (Water & Sewerage)



Name of the work	:	Urban Drainage Improvement works – Phase II Package No. KLM – DR – 01 B
Description	:	Drain – 22, Sree Narayanapuram to MTM Hospital, Madannada Ward No. 23
Contract Amount	:	6,43,00,000/-
Awarded Date	:	06.07.2009
Awarded To	:	Nizamudeen.A, Thoppil Constructions
Expected Date of Completion	:	05.03.2010
Physical status	:	44%
Financial status	:	26 %
Contact Person	:	Technical Officer (Water & Sewerage)



Name of the work : Urban Drainage Improvement works – Phase II
Package No. KLM – DR – 01 B

Description : Drain – 24, Behind meter company to NH Drain
Ward No. 30

Contract Amount : 6,43,00,000/-

Awarded Date : 06.07.2009

Awarded To : Nizamudeen.A, Thoppil Constructions

Expected Date of Completion : 05.03.2010

Physical status : 44%

Financial status : 26 %

Contact Person : Technical Officer (Water & Sewerage)



Name of the work	:	Urban Drainage Improvement works – Phase II Package No. KLM – DR – 01 B
Description	:	Drain – 29, Ponnayyam Ceri, Kottavayal drain – Ward No. 37
Contract Amount	:	6,43,00,000/-
Awarded Date	:	06.07.2009
Awarded To	:	Nizamudeen.A, Thoppil Constructions
Expected Date of Completion	:	05.03.2010
Physical status	:	44%
Financial status	:	26 %
Contact Person	:	Technical Officer (Water & Sewerage)