

Progress of CIF Works – KSUDP - Kozhikode Corporation.



1. Karurthazham Slum – Road and Drain construction work

Name of the work :	Slum improvement work for Karurthazham slum
Description	Construction of Drain & Footpath
Contract Amount	Rs.1331164.0
Awarded Date	25-03-2008
Awarded To	P.I.Nalinakshan
Expected Date of Completion	24-10-2008
Physical status	100%
Financial status	100%
Contact Person	K.K.Raju, Technical Officer (Envt)



2. Kavilthazham Slum –Construction of Minor Bridge

Name of the work :	Construction of Kavilthazham minor bridge
Description	Construction of Minor bridge
Contract Amount	Rs.4055932.0
Awarded Date	07-10-2008
Awarded To	Manojkumar
Expected Date of Completion	06-04-2009
Physical status	100%
Financial status	100%
Contact Person	K.K.Raju, Technical Officer (Envt)



3. Puthiyakadappuram Slum –Construction of Road, Drain & Footpath .

Name of the work :	Slum improvement work for Puthiyakadapuram slum
Description	Construction of Drain, Footpath & Road
Contract Amount	Rs.2968476.0
Awarded Date	16-12-2008
Awarded To	M/S Buldcon constructions
Expected Date of Completion	15-06-2009
Physical status	100%
Financial status	100%
Contact Person	K.K.Raju, Technical Officer (Envt)



4. Puthiyakadavu Slum –Construction of Road, Drain & Footpath .

Name of the work :	Slum improvement work for Puthiyakadavu slum
Description	Construction of Drain & Footpath
Contract Amount	Rs.3704779.0
Awarded Date	16-12-2008
Awarded To	M/S Build con constructions
Expected Date of Completion	15-06-2009
Physical status	100%
Financial status	100%
Contact Person	K.K.Raju, Technical Officer (Envt)



5.Kothi Slum - Construction of Road, Drain & Footpath .

Name of the work :	Slum improvement work for Kothi slum
Description	Construction of Drain & Footpath
Contract Amount	Rs.3432352
Awarded Date	10-03-2009
Awarded To	Mr.Majeed, Contractor
Expected Date of Completion	09-09-2009
Physical status	90%
Financial status	42%
Contact Person	K.K.Raju, Technical Officer (Envt)



6.Kavilthazham Slum - Construction of Road, Drain & Footpath .

Name of the work :	Slum improvement work for Kavilthazham slum
Description	Construction of Road, Drain & Footpath
Contract Amount	Rs.3677861
Awarded Date	22-05-2009
Awarded To	M/S Build con constructions
Expected Date of Completion	21-11-2009
Physical status	50%
Financial status	nil
Contact Person	K.K.Raju, Technical Officer (Envt)



7. Millath Slum - Construction of Anganvadi, Drain & Footpath .

Name of the work :	Slum improvement work for Millath slum
Description	Construction of Anganvadi, Drain & Footpath
Contract Amount	Rs.1599981
Awarded Date	19-12-2008
Awarded To	Mr.Dayalan, Contractor
Expected Date of Completion	18-06-2009
Physical status	100%
Financial status	100%
Contact Person	K.K.Raju, Technical Officer (Envvt)



8.Mukhadar Slum - Construction of Road, Footpath, Drain & Street light .

Name of the work :	Slum improvement work for Mukhadar slum
Description	Construction of Road, Drain & Footpath
Contract Amount	Rs.3234948
Awarded Date	12-05-2009
Awarded To	Mr.Purushothaman, Contractor
Expected Date of Completion	11-11-2009
Physical status	100%
Financial status	79%
Contact Person	K.K.Raju, Technical Officer (Envvt)



9.Thoppayil Slum - Construction of Anganvadi, Footpath, Drain & Street light .

Name of the work :	Slum improvement work for Thoppayil slum
Description	Construction of Anganvadi renovation, Water supply, Drain & Footpath
Contract Amount	Rs.3169037
Awarded Date	11-05-2009
Awarded	M/S Build con constructions
Expected Date of Completion	10-11-2009
Physical status	100%
Financial status	54%
Contact Person	K.K.Raju, Technical Officer (Envt)



10. Veliyanchery Slum - Construction of Footpath, Drain & Street light .

Name of the work :	Slum improvement work for Veliyanchery slum
Description	Construction of Drain & Footpath
Contract Amount	Rs.3191731
Awarded Date	12-05-2009
Awarded	Mr.Basheer
Expected Date of Completion	11-11-2009
Physical status	90%
Financial status	25%
Contact Person	K.K.Raju, Technical Officer (Envt)



11. Vellayil Slum - Construction of Footpath, Drain & Street light

Name of the work :	Slum improvement work for Vellayil slum
Description	Construction of Road, Drain & Footpath
Contract Amount	Rs.3540023
Awarded Date	10-03-2009
Awarded	Mr.Jalaaludeen
Expected Date of Completion	09-09-2009
Physical status	95%
Financial status	56%
Contact Person	K.K.Raju, Technical Officer (Envt)